

GRAPHIC SCALE (IN FEET) 1 inch = 100 ft.

---- EXISTING MINOR CONTOURS


- NOTES:

 1. THE PURPOSE OF THIS PLAN IS TO SHOW GRADING AND EROSION AND SEDIMENT CONTROL DETAILS FOR THE CONSTRUCTION OF A UTILITY ACCESS ROAD THROUGH THE X178 TRANSMISSION CORRIDOR. THE TOWN OF EASTON STEEP SLOPES ORDINANCE REQUIRED CORDING AND EROSION AND SEDIMENT CONTROL PLANS FOR PROJECTS THAT DISTURBED AND ON 15% OR CREATER SLOPES.
- PROJECTS THAT DISTURB LAND ON 15% OR GREATER SLOPES.

 2. PROPOSED LOCATIONS OF MAINTENANCE PADS TO REMAIN AFTER COMPLETION OF CONSTRUCTION ARE APPROXIMATE, AND MAY BE SUBJECT TO MINOR ALTERATIONS OR SHIFTS IN LOCATION DEPENDING ON SITE 3. THIS PLAN DETAILS THE LOCATION OF STEEP SLOPES (>/= 15%) AND RECOMMENDS IMPLEMENTATION OF EROSION AND SEDIMENT CONTROL PRACTICES (BMP's) TO MITIGATE EROSION OF EXPOSED SOILS AND
- CONTAIN ANY SEDIMENT WITHIN THE PROJECT AREA. 4. TOPOGRAPHIC INFORMATION OBTAINED FROM THE NH GRANIT GIS DATABASE. LIDAR CONTOURS ARE SHOWN
- AT A 2-FOOT CONTOUR INTERVAL.

 ALL PROPOSED GRADES ARE GRADED OUT AT A 3:1 SLOPE UNLESS OTHERWISE SPECIFIED ON THE PLAN.

 REFER TO EASTON STEEP SLOPES MAP AND GZA ACCESS AND PERMITTING PLANS THAT IDENTIFY THE STEEP SLOPES DISTRICT WITHIN THE PROJECT AREA.
- AREAS OF SENSITIVE RESOURCE AREAS SUCH AS WETLANDS WILL HAVE TIMBER MATS PLACED FOR ACCESS AND NO GROUND DISTURBANCE WILL OCCUR.
- SEE DETAIL SHEET (D-1) FOR SPECIFIC EROSION AND SEDIMENT CONTROL PRACTICES (BMP's) TO BE IMPLEMENTED TO CONTROL EROSION AND SEDIMENTATION AND STABILIZE EXPOSED SOILS WITHIN THE PROJECT AREA. AS SITE CONDITIONS CAN VARY ON A DAILY BASIS, THE CONTRACTOR SHALL IMPLEMENT APPROPRIATE EROSION AND SEDIMENT CONTROL PRACTICES AS NEEDED, TO MEET THE OBJECTIVE OF PREVENTING EROSION AND CONTROLLING SEDIMENTATION WITHIN THE PROJECT AREA. A DESIGNATED QUALIFIED INSPECTOR SHALL REVIEW AND REPORT ON THE AREAS OF ACTIVE CONSTRUCTION ON A WEEKLY BASIS AND AFTER EVERY HALF INCH RAIN EVENT TO ENSURE APPROPRIATE CONTROLS ARE IMPLEMENTED AND MAINTAINED FOR THE DURATION OF THE PROJECT.
- 9. ALL GRADING ACTIVITIES ARE TO COMPLY WITH THE STEEP SLOPE OVERLAY DISTRICT (SECTION 903) OF THE EASTON ZONING ORDINANCE.
- 10. ALL EROSION AND SEDIMENT CONTROL PRACTICES ARE TO FOLLOW THE STANDARD PRACTICES AND INSTALLATION GUIDELINES FOUND IN THE NH DES STORMWATER MANUAL (DECEMBER 2008).



PROJECT NO. 22-0817-1

CHISHOLM

No. 15076



Civil Engineering Land Planning Landscape Architecture

10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881


X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


GRADING PLAN EASTON, NH GRAFTON COUNTY PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110

REVISIONS DATE DESCRIPTION


DATE: 06/03/2024 **SCALE:** 1"=100' **SHEET** 1_**OF**_19





PROPOSED GRAVEL ACCESS PROPERTY LINE - x x x x x PERIMETER CONTROLS(SILT FENCE, SILT FENCE WITH HAY BALE, OR STRAW WATTLE) --- 75' WETLAND BUFFER ----- EXISTING MAJOR CONTOURS ---- EXISTING MINOR CONTOURS GRAPHIC SCALE (IN FEET) 1 inch = 100 ft.





KEY PLAN

SCALE: 1" = 1,000'



SEE SHEET 1 FOR NOTES

PROJECT NO. 22-0817-1

Civil Engineering Land Planning Landscape Architecture

10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

GRADING PLAN EASTON, NH GRAFTON COUNTY


PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110

REVISIONS DESCRIPTION

DATE: 06/03/2024 **SCALE:** 1"=100'

SHEET 3_**0F**_19






TEMPORARY PULL PAD

TEMPORARY WORK PAD 30' X 60' PERMANENT WORK PADS WETLAND AREA TEMPORARY WETLAND IMPACT/MATTING TEMPORARY UPLAND MATTING EXISTING UTILITY POLE EXISTING UTILITY POLE TO BE REMOVED PROPOSED UTILITY POLE - x x x x x PERIMETER CONTROLS(SILT FENCE, SILT FENCE WITH HAY BALE, OR STRAW WATTLE) ----- WETLAND --- 75' WETLAND BUFFER ----- EXISTING MAJOR CONTOURS ---- EXISTING MINOR CONTOURS GRAPHIC SCALE

DIG SAFE



KEY PLAN

SCALE: 1" = 1,000'



SEE SHEET 1 FOR NOTES

PROJECT NO. 22-0817-1

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881

(IN FEET) 1 inch = 100 ft.

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

GRADING PLAN EASTON, NH GRAFTON COUNTY


PREPARED FOR:


GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110

REVISIONS DESCRIPTION

SCALE: 1"=100' **SHEET** 4_**QF_**19

DATE: 06/03/2024





KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881 X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


GRADING PLAN EASTON, NH GRAFTON COUNTY


PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110


PROJECT NO. 22-0817-1 REVISIONS DESCRIPTION

DATE: 06/03/2024 SCALE: 1"=100' **SHEET** 6_**QF**_19










5

KEY PLAN
SCALE: 1" = 1,000'



SEE SHEET 1 FOR NOTES

PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881


(IN FEET) 1 inch = 100 ft.


X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

GRADING PLAN EASTON, NH GRAFTON COUNTY


PREPARED FOR: GZA—GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 REVISIONS DESCRIPTION

DATE: 06/03/2024 **SCALE:** 1"=100' **SHEET** 7_**0F**_19








EXISTING POLE 317 PROPOSED POLE 321





EXISTING POLE 321 PROPOSED POLE 325

















PROPOSED POLE 324



EXISTING POLE 324 PROPOSED POLE 328



SEE SHEET 1 FOR NOTES

PROJECT NO. 22-0817-1

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881 X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


GRADING PLAN EASTON, NH GRAFTON COUNTY


PREPARED FOR:


GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110


REVISIONS DESCRIPTION

DATE: 06/03/2024 **SCALE:** 1"=40'**SHEET** 9_**OF**_19











PROPOSED POLE 329


EXISTING POLE 326
PROPOSED POLE 330


EXISTING POLE 327
PROPOSED POLE 331

EXISTING POLE 328
PROPOSED POLE 332









EXISTING POLE 329 PROPOSED POLE 333

GRAPHIC SCALE

(IN FEET) 1 inch = 40 ft.

EXISTING POLE 330 PROPOSED POLE 334

EXISTING POLE 331 PROPOSED POLE 335

EXISTING POLE 332 PROPOSED POLE 336





SEE SHEET 1 FOR NOTES

PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture

10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT GRADING PLAN EASTON, NH GRAFTON COUNTY

DIG SAFE


PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 REVISIONS
DATE DESCRIPTION


DATE: 06/03/2024

SCALE: 1"=40'


SHEET 10_OF_19




EXISTING POLE 333 PROPOSED POLE 337




EXISTING POLE 334 PROPOSED POLE 338




EXISTING POLE 335 PROPOSED POLE 339




EXISTING POLE 336 PROPOSED POLE 340



EXISTING POLE 337 PROPOSED POLE 341



EXISTING POLE 338
PROPOSED POLE 342



EXISTING POLE 339 PROPOSED POLE 343




SEE SHEET 1 FOR NOTES


PROJECT NO. 22-0817-1

DATE: 06/03/2024

SCALE: 1"=40'

SHEET 11_**QF**_19





DIG SAFE

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


GRADING PLAN EASTON, NH GRAFTON COUNTY

PREPARED FOR:


GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110


REVISIONS DATE DESCRIPTION

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881



STATIONING	15%-24.99%	>25%	
0+00 TO 11+63	392 SQ. FT.	0 SQ. FT.	
0+00 TO 2+00	O SQ. FT.	0 SQ. FT.	





2 3 4 5 6 7

KEY PLAN
SCALE: 1" = 1,000'



PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

(IN FEET) 1 inch = 100 ft.

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY PREPARED FOR:


GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 REVISIONS
DATE DESCRIPTION

DATE: 06/03/2024 SCALE: 1"=100'


SHEET 12_**OF**_19

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881









1 2 3 4 5 6 7

KEY PLAN
SCALE: 1" = 1,000'

SEE SHEET 12 FOR NOTES



PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881

(IN FEET) 1 inch = 100 ft.


X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 REVISIONS
DATE DESCRIPTION

DATE: 06/03/2024

SCALE: 1"=100'
SHEET 13_OF_19



STATIONING	15%-24.99%	>25%	
0+00 TO 7+00	11,866 SQ. FT.	1,603 SQ. FT.	

LEGEND

TEMPORARY PULL PAD

TEMPORARY WORK PAD

30' X 60' PERMANENT WORK PADS

TEMPORARY UPLAND MATTING

WETLAND AREA

TEMPORARY WETLAND IMPACT/MATTING

EXISTING UTILITY POLE EXISTING UTILITY POLE TO BE REMOVED

PROPOSED UTILITY POLE

SLOPES 15%-24.99%

SLOPES >/=25%

PROPOSED GRAVEL ACCESS


PROPERTY LINE

----- WETLAND --- 75' WETLAND BUFFER ----- EXISTING MAJOR CONTOURS ---- Existing minor contours

GRAPHIC SCALE

(IN FEET) 1 inch = 100 ft.





1	2	3	4	5	6	7	

KEY PLAN

SCALE: 1" = 1,000'



SEE SHEET 12 FOR NOTES

PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881 X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY


PREPARED FOR:

GZA—GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110


REVISIONS DATE

DATE: 06/03/2024 DESCRIPTION **SCALE:** 1"=100'


SHEET 14_**OF**_19



STATIONING	15%-24.99%	>25%	
7+00 TO 23+00	27,147 SQ. FT.	2,341 SQ. FT.	
23+00 TO 36+00	15,872 SQ. FT.	15,911 SQ. FT.	







1 2 3 4 5 6 7

KEY PLAN
SCALE: 1" = 1,000'



SEE SHEET 12 FOR NOTES

PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881 X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 REVISIONS
DATE DESCRIPTION

DATE: 06/03/2024

SCALE: 1"=100'

SHEET 15_OF_19



DIG SAFE



1 2 3 4 5 6 7

KEY PLAN
SCALE: 1" = 1,000'



SEE SHEET 12 FOR NOTES

PROJECT NO. 22-0817-1

KA KEACH-NORDSTROM ASSOCI

Civil Engineering Land Planning Landscape Architecture

10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881

EXISTING UTILITY POLE TO BE REMOVED

PROPOSED UTILITY POLE SLOPES 15%-24.99%

SLOPES >/=25%

PROPOSED GRAVEL ACCESS

--- - - TRANSMISSION LINE RIGHT OF WAY

GRAPHIC SCALE

(IN FEET) 1 inch = 100 ft.


TOWN LINE

PROPERTY LINE

____ 75' WETLAND BUFFER
____ EXISTING MAJOR CONTOURS
___ EXISTING MINOR CONTOURS

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 

LEGEND

TEMPORARY PULL PAD

TEMPORARY WORK PAD

30' X 60' PERMANENT WORK PADS

WETLAND AREA

TEMPORARY WETLAND IMPACT/MATTING TEMPORARY UPLAND MATTING

EXISTING UTILITY POLE
EXISTING UTILITY POLE TO BE REMOVED

PROPOSED UTILITY POLE

SLOPES 15%-24.99%

SLOPES >/=25%

PROPOSED GRAVEL ACCESS

PROPERTY LINE


--- 75' WETLAND BUFFER ----- EXISTING MAJOR CONTOURS

---- EXISTING MINOR CONTOURS

GRAPHIC SCALE

(IN FEET) 1 inch = 100 ft.








STATIONING	15%-24.99%	>25%	
+00 TO 80+00	20,926 SQ. FT.	1,720 SQ. FT.	
+00 TO 15+00	22,100 SQ. FT.	13,000 SQ. FT.	

KEY PLAN
SCALE: 1" = 1,000'



SEE SHEET 12 FOR NOTES

PROJECT NO. 22-0817-1

Civil Engineering Land Planning Landscape Architecture 10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881 X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT


STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY

PREPARED FOR:


GZA—GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110


REVISIONS DESCRIPTION

DATE: 06/03/2024 **SCALE:** 1"=100' **SHEET** 17_**0F**_19



STATIONING	15%-24.99%	>25%	
15+00 TO 31+89	30,839 SQ. FT.	O SQ. FT.	






1 2 3 4 5 6 7 KEY PLAN

SCALE: 1" = 1,000

SCALE: 1" = 1,00



SEE SHEET 12 FOR NOTES

PROJECT NO. 22-0817-1

KEACH-NORDSTROM ASSOCIATES, INC.

Civil Engineering Land Planning Landscape Architecture

10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881


X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

STEEP SLOPES PLAN EASTON, NH GRAFTON COUNTY PREPARED FOR:

GZA-GEOENVIRONMENTAL, INC. 5 COMMERCE PARK NORTH SUITE 201 BEDFORD, NEW HAMPSHIRE 03110 REVISIONS
DATE DESCRIPTION

DATE: 06/03/2024 SCALE: 1"=100'

_____ **SHEET** 18_**QF**_19




- THE FABRIC SHALL BE EMBEDDED A MINIMUM OF 8 INCHES INTO THE GROUND AND THE SOIL COMPACTED OVER THE EMBEDDED FABRIC WOVEN WIRE FENCE SHALL BE FASTENED SECURELY TO THE
- FENCE POSTS WITH WIRE TIE OR STAPLES WHERE NOTED OR AS DIRECTED BY DESIGN ENGINEER FILTER CLOTH SHALL BE FASTENED SECURELY TO THE
- WOVEN WIRE FENCE WITH TIES SPACED EVERY 24 INCHES AT THE TOP, MIDSECTION AND BOTTOM. WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER,

THEY SHALL BE OVERLAPPED BY 6 INCHES, FOLDED AND

- FENCE POSTS SHALL BE A MINIMUM OF 36 INCHES LONG AND DRIVEN A MINIMUM OF 16 INCHES INTO THE GROUND. WOOD POSTS SHALL BE OF SOUND QUALITY HARDWOOD AND SHALL HAVE A MINIMUM CROSS SECTIONAL AREA OF 3.0 SQUARE
- MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN "BULGES" DEVELOP IN THE SILT FENCE.

MAINTENANCE:

- SILT FENCES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REPAIRS THAT ARE REQUIRED SHALL BE MADE IMMEDIATELY
- IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INEFFECTIVE DURING THE EXPECTED LIFE OF THE FENCE. THE FABRIC SHALL BE REPLACED PROMPTLY.
- SEDIMENT DEPOSITS SHOULD BE INSPECTED AFTER EVERY STORM EVENT. THE DEPOSITS SHOULD BE REMOVED WHEN THEY REACH APPROXIMATELY ONE-HALF THE HEIGHT OF THE
- SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRIC HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPOGRAPHY AND



PLAN VIEW

STABILIZED CONSTRUCTION EXIT DETAIL

NOT TO SCALE


MAINTENANCE

MUD AND SOIL PARTICLES WILL EVENTUALLY CLOG THE VOIDS IN THE CRUSHED STONE AND THE EFFECTIVENESS OF THE CRUSHED STONE PAD WILL NOT BE SATISFACTORY. WHEN THIS OCCURS, THE PAD SHOULD BE TOPDRESSED WITH NEW CRUSHED STONE OR COMPLETE REPLACEMENT OF THE PAD MAY BE NECESSARY WHEN THE PAD BECOMES COMPLETELY

IF WASHING FACILITIES ARE USED, THE SEDIMENT TRAPS SHOULD BE CLEANED OUT AS OFTEN AS NECESSARY TO ASSURE THAT ADEQUATE TRAPPING EFFICIENCY AND STORAGE VOLUME IS AVAILABLE. VEGETATIVE FILTER STRIPS SHOULD BE MAINTAINED TO INSURE A VIGOROUS STAND OF VEGETATION AT ALL TIMES.

CONSTRUCTION SPECIFICATIONS:

- STONE FOR A STABILIZED CONSTRUCTION EXIT SHALL BE 6-INCH MINUS STONE. THE LENGTH OF THE STABILIZED EXIT SHALL NOT BE LESS THAN 50 FEET,
- THE THICKNESS OF THE STONE FOR THE STABILIZED EXIT SHALL NOT BE LESS THAN 12 INCHES. THE WIDTH OF THE EXIT SHALL NOT BE LESS THAN THE FULL WIDTH OF THE AREA WHERE INGRESS OR EGRESS
- OCCURS OR 10 FEET, WHICHEVER IS GREATER. . GEOTEXTILE FILTER CLOTH SHALL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING THE STONE. 5. ALL SURFACE WATER THAT IS FLOWING TO OR DIVERTED TOWARD THE CONSTRUCTION EXIT SHALL BE PIPED BENEATH
- THE EXIT. IF PIPING IS IMPRACTICAL, A BERM WITH 5:1 SLOPES THAT CAN BE CROSSED BY VEHICLES MAY BE THE EXIT SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO
- PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOPDRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO TRAP SEDIMENT. ALL SEDIMENT SPILLED, WASHED OR TRACKED ONTO PUBLIC RIGHT-OF-WAY MUST BE REMOVED PROMPTLY.
- WHEELS SHALL BE CLEANED TO REMOVE MUD PRIOR TO ENTRANCE ONTO PUBLIC RIGHTS-OF-WAY, WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH STONE WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.



STONE CHECK DAM DETAIL


(MARCH 2008)

- STRAW USED FOR MULCH SHALL CONSIST OF MOWED AND PROPERTY CURED GRASS OR LEGUME MOWINGS, FREE FROM WEEDS, TWIGS, DEBRIS, INVASIVE SPECIES OR OTHER DELETERIOUS MATERIAL AND ROT OR MOLD. 2. IF SEED APPLICATION IN WETLANDS IS RECOMMENDED, EVERSOURCE SHALL UTILIZE NEW ENGLAND WETMIX SEEDMIX
- FROM NEW ENGLAND WETLAND PLANTS, INC., OR EQUIVALENT 3. WHERE SEEDING IS PROPOSED IN UPLANDS, EVERSOURCE SHALL UTILIZE NEW ENGLAND EROSION

3. LAY BLANKETS LOOSELY AND STAKE OR STAPLE

TO MAINTAIN DIRECT CONTACT WITH THE SOIL.

CONTROL/RESTORATION MIX FOR DRY SITES FROM NEW ENGLAND WETLAND PLANTS, INC., OR EQUIVALENT. 4. EROSION CONTROL MATTING, IF REQUIRED, WILL CONSIST OF JUTE MATTING, MATTING WITH WELDED PLASTIC OR 'BIODEGRADABLE PLASTIC' NETTING OR THREAD IS NOT PERMITTED



EROSION CONTROL BLANKETS - SLOPE INSTALLATION

NOT TO SCALE

TYPICAL ACCESS ROAD CROSS SECTION NOT TO SCALE

GENERAL NOTES

- BASE PLAN PROVIDED BY EVERSOURCE ENERGY. EVERSOURCE ENERGY PROVIDED THE UTILITY DESIGN JURISDICTIONAL WETLANDS WERE RE-DELINEATED BY OTHERS AND CONFIRMED BY GZA GEOENVIRONMENTAL, INC., IN 2023, IN
- ACCORDANCE WITH THE 1987 U.S. ARMY CORPS OF ENGINEERS' "WETLANDS DELINEATION MANUAL, TECHNICAL REPORT Y-87-1," AND REGIONAL SUPPLEMENT TO THE CORPS OF ENGINEERS WETLAND DELINEATION MANUAL: NORTH CENTRAL AND NORTHEAST REGION," JANUARY 2012. WETLANDS WILL BE REVIEWED BY GZA GEOENVIRONMENTAL, INC. PRIOR TO START OF WORK. GZA EVALUATED WETLANDS AS POTENTIAL VERNAL POOLS IN 2023 IN ACCORDANCE WITH "IDENTIFICATION AND DOCUMENTATION OF
- VERNAL POOLS IN NEW HAMPSHIRE," 2016, NEW HAMPSHIRE FISH AND GAME DEPARTMENT, NONGAME AND ANDANGERED WILDLIFE SITE PLAN IS FOR PERMITTING PURPOSES ONLY AND DOES NOT REPRESENT A PROPERTY BOUNDARY SURVEY.
- THE PROJECT WILL BE MANAGED IN A MANNER THAT MEETS THE REQUIREMENTS AND INTENT OF RSA 430:53 AND CHAPTER AGR 3800, AS WELL AS SECTION 2.10 OF THE NHDES BEST MANAGEMENT PRACTICES MANUAL FOR UTILITY MAINTENANCE IN AND ADJACENT TO WETLANDS AND WATERBODIES IN NEW HAMPSHIRE RELATIVE TO INVASIVE SPECIES.
- PROPOSED LOCATIONS OF MAINTENANCE PADS TO REMAIN AFTER COMPLETION OF CONSTRUCTION ARE APPROXIMATE, AND MAY BE SUBJECT TO MINOR ALTERATIONS PR SHIFTS IN LOCATION DEPENDING ON SITE CONDITIONS.

WINTER CONSTRUCTION NOTES

- 1. PROPOSED VEGETATED AREAS WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15TH, OR WHICH ARE DISTURBED AFTER OCTOBER 15TH, SHALL BE STABILIZED. STABILIZATION METHODS SHALL INCLUDE SEEDING AND MULCH, AND INSTALLATION OF EROSION CONTROL BLANKETS ON SLOPES GREATER THAN 3:1, AND SEEDING AND PLACING 3 TO 4 TONS OF MULCH PER ACRE, SECURED WITH ANCHORED NETTING, ELSEWHERE. THE INSTALLATION OF EROSION CONTROL BLANKETS OR MULCH AND NETTING SHALL NOT OCCUR OVER ACCUMULATED SNOW OR FROZEN GROUND AND SHALL BE COMPLETED IN ADVANCE OF THAW OR SPRING MELT EVENTS.
- 2. DITCHES OR SWALES WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15TH, OR WHICH ARE DISTURBED AFTER OCTOBER 15TH, SHALL BE TEMPORARILY STABILIZED WITH STONE OR EROSION CONTROL BLANKETS APPROPRIATE FOR THE DESIGN FLOW CONDITIONS
- 3. AFTER NOVEMBER 15TH, INCOMPLETE ROAD OR PARKING SURFACES, WHERE WORK HAS STOPPED FOR THE WINTER SEASON, SHALL BE PROTECTED WITH A MINIMUM OF 3 INCHES OF CRUSHED GRAVEL (NHDOT 304.3). 4. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED:\ A. A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED;
- B. A MINIMUM OF 3" OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP RAP HAS BEEN INSTALLED; OR
- C. EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED.

AREA TO BE PROTECTED WATER FLOW FILTREXX[®]COMPOST WORK AREA **PLAN VIEW**

STAKE ON 10'


2"x2" WOODEN ---FILTREXX[®]SILTSOXX[™] 3" TO 4" (12"-18" TYPICAL) OR -APPROVED EQUAL AREA TO BE PROTECTED WORK AREA

SECTION VIEW

- . ALL MATERIAL TO MEET FILTREXX SPECIFICATIONS. 2. SILTSOXX COMPOST/SOIL/ROCK/SEED FILL TO MEET
- APPLICATION REQUIREMENTS.
- 3. SILTSOXX DEPICTED IS FOR MINIMUM SLOPES. GREAT SLOPES MAY REQUIRE LARGER SOCKS PER THE ENGINEER.
- 4. COMPOST MATERIAL TO BE DISPERSED ON SITE, AS DETERMINED

FILTREXX® SILTSOXX®DETAIL NOT TO SCALE

(AUGUST 2011)



EROSION CONTROL NOTES

CONSTRUCTION SEQUENCE

EQUIPMENT AS NECESSARY.

REHABILITATION OF THE AFFECTED AREA.

AGR 3800 RELATIVE TO INVASIVE SPECIES.

PREVENT SEDIMENT MIGRATION BEYOND STOCKPILES DUE TO EROSION.

JURISDICTIONAL AREAS AFTER CONSTRUCTION COMPLETION.

19. INSTALL NEW POLES IN THE LOCATIONS DESIGNATED ON THE PERMITTING PLANS.

FOLLOWING GROWING SEASON (BY APRIL 30 LATEST).

DOES NOT RESULT IN ADEQUATE VEGETATIVE COVER.

26. MULCH USED FOR STABILIZATION SHALL CONSIST OF SEEDLESS STRAW.

AREA HAS BEEN STABILIZED (A MINIMUM OF ONE WINTER SHALL HAVE PASSED).

AFTER STABILIZATION, REMOVE SUITABLY DISPOSE OF TEMPORARY EROSION CONTROL MEASURES

CHANNELS OR DEPRESSIONS, OR OTHERWISE CAUSE ANY UNDUE DISTURBANCE TO WETLANDS.

WETLAND BOUNDARIES TO BE CLEARLY MARKED PRIOR TO THE START OF CONSTRUCTION.

WAY. LOOK FOR FIELD FLAGGING AND REFER TO PROJECT PLANS FOR THESE LOCATIONS. CONTRACTOR TO NOTIFY DIG-SAFE 72-HOURS PRIOR TO COMMENCEMENT OF CONSTRUCTION.

WETLAND IMPACTS ASSOCIATED WITH WETLAND CROSSINGS ARE REQUIRED FOR ACCESS BETWEEN STRUCTURES WITHIN THE RIGHT OF

4. ADEQUATE PRECAUTION SHALL BE EXERCISED TO AVOID SPILLAGE OF FUEL OILS, CHEMICALS, OR SIMILAR SUBSTANCES; NO FUELS, LUBRICANTS, CHEMICALS OR SIMILAR SUBSTANCES SHALL BE STORED BENEATH TREES OR IN THE VICINITY OF ANY WETLANDS, RIVER,

5. REMOVE COMPLETELY ALL CONTAMINATION FROM ANY SPILLAGE OF CHEMICALS OR PETROLEUM PRODUCT AND COMPLETE

6. PRIOR TO GRUBBING OF CLEARED AREAS, SILTATION BARRIERS DESIGNED FOR USE AS TEMPORARY EROSION CONTROL MEASURES SHALL BE INSTALLED AS CALLED FOR ON PROJECT PLANS. INSTALL STABILIZED CONSTRUCTION EXIT AT LOCATION OF CONSTRUCTION ACCESS AT LOCATIONS OF INTERSECTION WITH EXISTING PAVEMENT. SEDIMENT AND EROSION CONTROL SHALL BE INSTALLED IN ACCORDANCE WITH THE NHDES' STORMWATER MANUAL VOLUME 3, 2008 AND SPECIFICALLY, THE NHDES BMP MANUAL FOR UTILITY

7. CUT AND CLEAR VEGETATION FROM THE ROAD AND PAD AREAS TO THE EXTENT NECESSARY, BRANCHES, TOPS AND BRUSH TO BE PROPERLY DISPOSED OF BY CONTRACTOR. THIS PROJECT IS MANAGED TO MEET THE REQUIREMENTS AND INTENT OF RSA 430:53 AND

LOW GROWING VARIETIES OF VEGETATION ADJACENT TO WETLANDS SHALL BE PRESERVED TO THE EXTENT POSSIBLE. STUMPS SHALL

MINOR EXCAVATIONS OR GRADING IS NEEDED FOR ACCESS OR WORK PADS AND THEN ONLY WITHIN LIMITS SHOWN ON PROJECT

9. ACCESS ROUTES HAVE BEEN SELECTED TO PREVENT DEGRADATION OF THE RIGHT-OF-WAY AND MINIMIZE ENVIRONMENTAL IMPACT.

10. COMPLETE GRUBBING OPERATIONS UNDER THE ROADWAY AND SLOPE SECTIONS. STUMPS AND SIMILAR DEBRIS SHALL BE PROPERLY DISPOSED OF BY CONTRACTOR. ORGANIC MATERIAL SUITABLE FOR USE AS TOPSOIL SHALL BE STOCKPILED IN UPLAND AREAS.

STOCKPILES SHALL BE SEEDED WITH WINTER RYE AND, IF NECESSARY, SURROUNDED WITH PERIMETER CONTROLS IN ORDER TO

ARE CONSTRUCTED OF HEAVY TIMBERS OR COMPOSITE MATERIAL, BOLTED TOGETHER, AND ARE PLACED END-TO-END IN THE

WETLAND TO SUPPORT HEAVY EQUIPMENT. ALL TIMBER MATS SHALL BE PLACED AND REMOVED SO AS NOT TO CAUSE ANY RUTS,

12. COMMENCE CONSTRUCTION OF ROADWAY AND PAD LOCATIONS, PERFORM EXCAVATION ACTIVITIES REQUIRED TO ACHIEVE SUBGRADE

ELEVATION. ALL EXCAVATED EMBANKMENTS, DITCHES, SWALES AND TIMBER MATS SHALL BE INSTALLED AND STABILIZED. ALL SWALES

AND DITCHLINES SHALL BE PROTECTED FROM EROSION BY IMPLEMENTATION OF TEMPORARY CHECKDAMS AND PERIMETER CONTROLS

NECESSARY. SLOPES AND EMBANKMENTS SHALL BE STABILIZED BY MULCHING, TRACKING AND TEMPORARY SEEDING WITH WINTER RYE

COMPLETE CONSTRUCTION OF ROADWAY EMBANKMENTS BY ADDING APPROPRIATE BASE MATERIALS GRADED TO PROPER ELEVATION. L4. IN UPLANDS, ADDITIONAL BMP'S MAY INCLUDE THE PLACEMENT OF GEOTEXTILE FABRIC, 3"-4" STONE, AND GRAVEL TO PROVIDE A SUITABLE ROAD BED. MATTING SHALL BE INSTALLED IN A MANNER TO BRIDGE STREAM CHANNELS. TEMPORARY CULVERTS MAY BE

OUT OF ANY WETLAND AREA. NO INSTALLATION SHALL CREATE AN IMPOUNDMENT THAT WILL IMPEDE THE FLOW OF WATER OR CAUSE

STRUCTURE OR FOUNDATION PLACEMENT OR STABILIZATION. ALL EXCESS MATERIAL TAKEN FROM THE WETLAND WILL BE REMOVED

OR TIER 3 WITHOUT PRIOR AUTHORIZATION FROM EVERSOURCE. SUCH ACTIVITIES TRIGGER TURBIDITY MONITORING AND REPORTING

WATERS ARE CONSIDERED ALL SURFACE WATERS INCLUDING LAKES, PONDS, MARCHES, AND TIDAL WATERS AS DEFINED BY ENV-WT

OR UPLAND BASIN, AS APPROVED BY EVERSOURCE. OTHERWISE, TURBIDITY MONITORING DURING DEWATERING ACTIVITIES WILL BE

18. ANY PROPOSED SUPPORT FILLS SHALL BE CLEAN GRAVEL AND STONE, FREE OF WASTE METAL PRODUCTS, ORGANIC MATERIALS AND

WIRE INSTALLATION WILL BE PERFORMED IN A MANNER SO AS TO AVOID, OR LIMIT TO THE MAXIMUM EXTENT POSSIBLE, TRAVERSING

21. REMOVAL OF THE OLD POLE WILL OCCUR ONCE THE WIRE HAS BEEN INSTALLED ON THE NEW STRUCTURE. THE OLD STRUCTURES WILL

TIMBER MATS, MATERIAL, AND DEBRIS WILL BE REMOVED FROM THE WORK AREA UPON THE COMPLETION OF CONSTRUCTION.

23. UNLESS APPROVED AS PERMANENT IMPACT, TIMBER MATS MUST ONLY BE INSTALLED FOR ONE GROWING SEASON. TIMBER MATS

INSTALLED DURING THE ACTIVE GROWING SEASON (MAY 1 TO OCTOBER 1) MUST BE REMOVED PRIOR TO THE START OF THE

24. UPLAND DISTURBED AREAS SHALL BE RESTORED AND STABILIZED UPON COMPLETION OF CONSTRUCTION. WORK PAD RESTORATION

25. TEMPORARY WETLAND IMPACTS WILL BE RE-GRADED TO ORIGINAL CONTOURS TO THE GREATEST EXTENT PRACTICABLE FOLLOWING

28. UNLESS OTHERWISE REQUESTED BY UNDERLYING PROPERTY OWNERS AND APPROVED BY EVERSOURCE, COMMERCIAL LOAM WILL NOT

29 RESTORATION REQUIREMENTS MAY INICHIDE A PERCENT COVER GOAL AND EXTEND REYOND THE FINAL CONSTRUCTION ACTIVITIES 30. MAINTAIN, REPAIR AND REPLACE AS NECESSARY TEMPORARY EROSION CONTROL MEASURES UNTIL SUCH TIME AS THE CONSTRUCTION

27. SEDIMENT AND EROSION CONTROL MEASURES WILL BE EVALUATED AND REMOVED IF NECESSARY UPON THE COMPLETION OF

MINIMUM OF 3" BEFORE SPREADING TOPSOIL/LOAM. DISTURBED UPLANDS SHALL BE SEEDED WITH A GRASS MIX.

BE USED AS PART OF RESTORATION, ONLY IN-SITU TOPSOIL WILL BE USED TO RESTORE DISTURBED AREAS.

SHOULD INCLUDE REDUCING THE WORK PAD TO A 30 BY 60 FOOT AREA, AND REDUCING SLOPES TO A MAXIMUM OF 25%. STOCKPILED

MATERIAL SHOULD BE SPREAD TO REDUCE ANY UNNECESSARY SLOPES. GRAVEL WORK PADS AND SLOPES SHOULD BE SCARIFIED TO A

CONSTRUCTION. EROSION CONTROL/RESTORATION SEED MIX WILL BE APPLIED AS NECESSARY IF THE SURROUNDING NATIVE SEED BANK

104.33. DEWATERING WATER SHOULD BE DIRECTED AWAY FROM SURFACE WATERS, OR BE DISCHARGED TO A VAC TRUCK, POLY TANK,

SIMILAR DEBRIS AND SHALL NOT EXCEED THE AMOUNT PERMITTED. THIS ALLOWABLE FILL IS THE ONLY FILL THAT MAY REMAIN IN THE

WETLAND AFTER CONSTRUCTION. ALL CUT AND FILLS SLOPES SHALL BE SEEDED/LOAMED WITHIN 72 HOURS OF ACHIEVING FINISHED

WETLANDS WITH HEAVY EQUIPMENT. IN SOME CASES, A HELICOPTER MAY BE USED DURING THE INSTALLATION TO MINIMIZE IMPACTS.

BE REMOVED FROM THE SITE. POLES WILL BE CUT AT THE GROUND SURFACE, FOOTINGS WILL BE ABANDONED IN PLACE TO MINIMIZE

REQUIREMENTS AS OUTLINED IN SECTION 3.3 OF THE 2022 EPA CONSTRUCTION GENERAL PERMIT. TIER 2.5. AND TIER 3.5 URFACE

17. DISCHARGE OF DEWATERING WATER SHOULD NOT BE DIRECTED TOWARDS SURFCE WATERS IDENTIFIED BY NHDES AS TIER 2.5, TIER 2.5,

AS SHOWN ON PROJECT PLANS. DIVERT STORMWATER RUNOFF THROUGH THE USE OF TEMPORARY WATERBARS OR OTHER MEANS

PRIOR TO TURF ESTABLISHMENT. ALL DITCHES AND SWALES SHALL BE STABILIZED PRIOR TO HAVING RUNOFF DIRECTED TO THEM.

15. NO MATERIAL SHALL BE PLACED IN ANY LOCATION OR IN ANY MANNER SO AS TO IMPAIR SURFACE WATER FLOW INTO, THROUGH OR

REQUIRED IN AREAS OF HIGH FLOW TO MAINTAIN HYDROLOGIC CONNECTIVITY. ALL MATERIAL WILL BE REMOVED FROM

16. NO MATERIAL SHALL BE TAKEN FROM THE WETLANDS AREA EXCEPT THAT WHICH MUST NECESSARILY BE REMOVED FOR THE

11. TIMBER MATS AND PERIMETER CONTROLS WILL BE USED ALONG ACCESS ROUTES and work pads WITHIN WETLAND AREAS. THESE MATS

NOT BE REMOVED IN WETLANDS, AND THERE SHALL BE NO EXCAVATIONS, FILLS OR GRADING DONE ADJACENT TO WETLANDS, UNLESS

OPERATIONS SHALL BE CONFINED TO THE SPECIFIED ACCESS ROUTES WITHIN THE PROPOSED WETLAND IMPACT AREA, ACCESS ROUTES

STREAM OR OTHER BODY OF WATER; OR IN THE VICINITY OF NATURAL OR MAN-MADE CHANNELS LEADING THERETO. NO WHEELED

POWER EQUIPMENT SHALL BE STORED, MAINTAINED, OR FUELED IN ANY AREA DIRECTLY ADJACENT TO A WETLAND, RIVER, STREAM OR

OTHER BODY OF WATER. SECONDARY CONTAINMENT SHALL BE UTILIZED FOR MAINTENANCE OF STATIONARY DRILL RIGS AND OTHER

- EXPOSED SOIL SHALL BE CONFINED TO AS LIMITED AN AREA AS IS PRACTICAL AT ANY GIVEN TIME THROUGHOUT THE CONSTRUCTION SEQUENCE. AT NO TIME SHALL MORE THAN FIVE (5) ACRES OF SITE AREA BE IN AN UNSTABLE CONDITION. NO GIVEN AREA OF THE SITE
- SHALL BE LEFT IN AN UNSTABILIZED CONDITION FOR A PERIOD OF TIME EXCEEDING THIRTY (30) CALENDAR DAYS. TEMPORARY EROSION CONTROL MEASURES SHALL BE INSTALLED IN STRICT ACCORDANCE WITH PROJECT PLANS. IN ADDITION, SIMILAR MEASURES SHALL BE INSTALLED WHERE AND WHEN THE FIELD CONDITION, OR FIELD OPERATION OF THE INDIVIDUAL SITE CONTRACTOR, MAY WARRANT. TEMPORARY EROSION CONTROL MEASURES USED SHALL BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER 0.25" OF RAINFALL OR MORE. THEY SHALL BE CLEANED AND MAINTAINED AND OTHERWISE KEPT IN AN EFFECTIVE OPERATING MANNER THROUGHOUT THE CONSTRUCTION PERIOD.
- AS REQUIRED, CONSTRUCT TEMPORARY BERMS, SILTATION FENCES, SEDIMENT TRAPS, ETC. TO PREVENT EROSION & SEDIMENTATION
- THE WORK AREA SHALL BE GRADED AND OTHERWISE SHAPED IN SUCH A MANNER AS TO MINIMIZE SOIL EROSION, SILTATION OF DRAINAGE CHANNELS, DAMAGE TO EXISTING VEGETATION, AND DAMAGE TO PROPERTY OUTSIDE LIMITS OF THE WORK AREA. EROSION CONTROL GRINDINGS WILL BE NECESSARY TO ACCOMPLISH THIS END.
- SWALES AND DITCHLINES SHALL BE PERIODICALLY CLEANED OF DEPOSITED SEDIMENT SO AS TO MAINTAIN AN EFFECTIVE GRADE AND CROSS SECTION, SWALES AND DITCHLINES SHALL BE STABILIZED PRIOR TO HAVING STORMWATER DIRECTED TOWARDS THEM. ANY STRIPPED TOPSOIL SHALL BE STOCKPILED, WITHOUT COMPACTION, AND STABILIZED WITH BMPS.
- IN THE EVENT THAT, DURING CONSTRUCTION OF ANY PORTION OF THIS PROJECT, A WINTER SHUTDOWN IS NECESSARY, THE CONTRACTOR SHALL STABILIZE INCOMPLETE WORK AREAS AND PROVIDE FOR SUITABLE METHODS OF DIVERTING RUNOFF IN ORDER TO ELIMINATE SHEET FLOW ACROSS FROZEN SURFACES. 8. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED:
- A. A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED;
- B. A MINIMUM OF 3" OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP RAP HAS BEEN INSTALLED; OR
- C. EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED.
- 9. DUST SHALL BE CONTROLLED BY THE USE OF WATER AS NECESSARY THROUGHOUT THE CONSTRUCTION PERIOD, IN ACCORDANCE WITH
- 10. IN NO WAY ARE THOSE TEMPORARY EROSION CONTROL MEASURES INDICATED ON THESE PLANS TO BE CONSIDERED ALL INCLUSIVE. THE CONTRACTOR SHALL USE JUDGEMENT IN INSTALLING SUPPLEMENTARY EROSION CONTROL MEASURES WHERE AND WHEN SPECIFIC SITE CONDITIONS AND/OR CONSTRUCTION METHODOLOGIES MAY WARRANT. 11. AREAS HAVING FINISH GRADE SLOPES OF 3:1 OR STEEPER, SHALL BE STABILIZED WITH JUTE MATTING WHEN AND IF FIELD CONDITIONS
- WARRANT, OR IF SO ORDERED. JUTE MATTING INSTALLED TO CONFORM WITH THE RECOMMENDED BEST MANAGEMENT PRACTICE OUTLINED IN VOLUME 3 OF THE NEW HAMPSHIRE STORMWATER MANUAL "EROSION AND SEDIMENT CONTROLS DURING

CUT AND FILL SLOPES SHALL BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISHED GRADE.

PROJECT NO. 22-0817-1

DATE: 06/03/2024

SCALE: NTS



Civil Engineering Land Planning Landscape Architecture

10 Commerce Park North, Suite 3B, Bedford, NH 03110 Phone (603) 627-2881

X178-2 TRANSMISSION LINE REBUILD AND OPGW PROJECT

EVERSOURCE ENERGY 13 LEGENDS DRIVE HOOKSETT, NH 03106

OWNER:

CHISHOLM

No. 15076

REVISIONS DESCRIPTION **SHEET** 19**OF** 19