

Subject to Change

X178 Line Rebuild Project
 Structure Height Changes - Campton
 8/29/2024

Existing Str #	New Str #	Existing Height Above Ground (FT)	Proposed Height Above Ground (FT)	Difference Between Existing and Proposed (FT)
BEEBE S/S	BEEBE S/S	-	-	-
1	1	43.00	56.50	13.50
2	2	44.64	61.00	16.36
3	3	52.00	70.00	18.00
4	4	46.89	56.50	9.61
5	5	52.00	56.50	4.50
6	6	54.25	61.00	6.75
7	7	52.00	61.00	9.00
8	8	44.64	56.50	11.86
9	9	44.64	52.00	7.36
10	10	44.64	52.00	7.36
11	11	56.50	65.50	9.00
12	12	54.25	65.50	11.25
13	13	44.64	61.00	16.36
14	14	52.00	61.00	9.00
15	15	56.50	65.50	9.00
16	16	56.50	83.50	27.00
17	17	52.00	70.00	18.00
18	18	44.64	61.00	16.36
19	19	44.64	70.00	25.36
20	20	56.50	70.00	13.50
21	21	65.50	79.00	13.50
22	22	56.50	65.50	9.00
23	23	52.00	65.50	13.50
24	24	46.89	56.50	9.61
25	25	47.50	74.50	27.00
26	26	47.50	74.50	27.00
27	27	56.50	56.50	0.00
28	28	52.00	70.00	18.00
29	29	52.00	61.00	9.00
30	30	52.00	61.00	9.00
31	31	47.50	52.00	4.50
32	32	47.50	61.00	13.50
33	33	44.64	56.50	11.86
34	34	52.00	61.00	9.00
35	35	47.50	56.50	9.00
36	36	54.25	56.50	2.25
37	37	46.89	61.00	14.11

Campton Summary

	Existing to Proposed Height Change	Proposed Structures
Str <10' Change	18	48.6%
Str 10'-15' Change	9	24.3%
Str 15'-20' Change	6	16.2%
Str >20' Change	4	10.8%
Structure Total	37	100.0%

Averages

Existing	Proposed	Difference
50.73	62.96	12.23