

Subject to Change

X178 Line Rebuild Project
 Structure Height Changes - Woodstock
 8/29/2024

Existing Str #	New Str #	Existing Height Above Ground (FT)	Proposed Height Above Ground (FT)	Difference Between Existing and Proposed (FT)
127	131	52.00	56.50	4.50
128	132	58.75	65.50	6.75
129	133	56.50	70.00	13.50
130	134	44.64	56.50	11.86
131	135	54.25	65.50	11.25
132	136	52.00	70.00	18.00
133	137	58.75	70.00	11.25
134	138	56.50	70.00	13.50
135	139	44.64	61.00	16.36
136	140	47.50	56.50	9.00
137	141	47.50	70.00	22.50
138	142	47.50	61.00	13.50
139	143	47.50	61.00	13.50
140	144	52.00	61.00	9.00
141	145	47.50	61.00	13.50
142	146	52.00	61.00	9.00
143	147	52.00	65.50	13.50
144	148	43.00	61.00	18.00
145	149	47.50	70.00	22.50
146	150	52.00	83.50	31.50
147	151	52.00	61.00	9.00
148	152	47.50	61.00	13.50
149	153	47.50	65.50	18.00
150	154	47.50	56.50	9.00
151	155	47.50	65.50	18.00
152	156	47.50	65.50	18.00
153	157	43.00	52.00	9.00
154	158	47.50	56.50	9.00
155	159	47.50	65.50	18.00
156	160	52.00	74.50	22.50
157	161	46.89	70.00	23.11
158	162	47.50	65.50	18.00
159	163	47.50	56.50	9.00
160	164	47.50	65.50	18.00
161	165	49.75	61.00	11.25
162	166	49.75	79.00	29.25
163	167	49.75	83.50	33.75
164	168	52.00	61.00	9.00
165	169	56.50	65.50	9.00
166	170	56.50	79.00	22.50
167	171	52.00	83.50	31.50
168	172	56.50	92.50	36.00
169	173	61.00	98.00	37.00
170	174	52.00	65.00	13.00
171	175	52.00	60.00	8.00
172	176	61.00	92.50	31.50
173	177	70.00	79.00	9.00
174	178	60.00	79.00	19.00
175	179	65.50	83.50	18.00
176	180	47.50	61.00	13.50
177	181	47.00	65.50	18.50
178	182	58.75	74.50	15.75
179	183	52.00	61.00	9.00
180	184	52.00	56.50	4.50
181	185	52.00	70.00	18.00
182	186	47.50	61.00	13.50
183	187	52.00	56.50	4.50
184	188	47.50	61.00	13.50
185	189	52.00	56.50	4.50
186	190	54.25	61.00	6.75
187	191	54.25	79.00	24.75
188	192	52.00	65.50	13.50
189	193	58.75	70.00	11.25
190	194	52.00	56.50	4.50
191	195	54.25	61.00	6.75
192	196	52.00	65.50	13.50
193	197	47.50	56.50	9.00
194	198	47.50	61.00	13.50
195	199	45.25	56.50	11.25
196	200	45.25	61.00	15.75
197	201	47.50	61.00	13.50
198	202	47.50	61.00	13.50
199	203	52.00	61.00	9.00
200	204	47.50	61.00	13.50
201	205	56.50	65.50	9.00
202	206	52.00	61.00	9.00
203	207	56.50	65.50	9.00
204	208	56.50	61.00	4.50
205	209	56.50	65.50	9.00
206	210	47.50	65.50	18.00
207	211	47.50	70.00	22.50
208	212	52.00	65.50	13.50
209	213	61.00	79.00	18.00
210	214	52.00	65.50	13.50

Woodstock Summary

Existing to Proposed Height Change		Proposed Structures
Str <10' Change	28	33.33%
Str 10'-15' Change	25	29.76%
Str 15'-20' Change	17	20.23%
Str >20' Change	14	16.66%
Structure Total	84	100.00%

Averages

Existing	Proposed	Difference
51.56	66.24	14.69